

Bridge Inspection Report

SR 29

over

FLYNT CREEK STONE County

- INSPECTION DATE
- STRUCTURE NUMBER 310002906600120
- BRIDGE ID 14535



Suffiency Rating: 66.2

Health Index: 0.00

Status: OK Inspected By: Team Leader Tommy Keyes
Kevin Henry, Tommy Keyes,

Inspection Type(s): Routine

Inspection Performed By: State


TABLE OF CONTENTS

	PAGE NUMBER
LOCATION MAP BRIDGE	1
EXECUTIVE SUMMARY	2
NATIONAL BRIDGE INVENTORY	3
ELEMENTS	4
ADMINISTRATION	5
APPROACH	6
DECK	7
SUPERSTRUCTURE	8
SUBSTRUCTURE	9
HYDRAULICS	10
PICTURES	12
GTG LEFT SIDE	22
GTG RIGHT SIDE	23

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Location Map



Latitude: 30.870323 Longitude: -89.121189

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Executive Summary

After routine inspection, the structure's condition ranges from good to fair.

Approach: The approach to the structure is in fair condition. The roadway has settled at both ends of the structure. Repairs has been made since last inspection. Minor settling at Northwest approach. The Northeast and Southeast bridge end markers are leaning downhill away from the roadway. Markers has been replaced since last inspection. Weight limit signs has been removed sine last inspection.

Channel Beams: The channel beams are in overall good condition. The top flange of the channel beams has an asphalt overlay and couldn't be inspected. Minor flexure cracks in the webs of the channel beams. Minor spall in the channel beam located above pile 6 of bent 1. Small spalls with exposed rebar in the channel beams located above bent 2. Spall with some exposed rebar around the connection bolts of the beams located above bent 2.

Substructure: The substructure is in overall fair condition. The bulkheads at both abutments have moderate to severe decay issues. The timber wingwalls have settled and have minor to moderate decay issues. The decay has allowed fill material to spill through causing roadway settlement. The Southwest wingwall has been replaced. Spall in pile 5 of bent 1. The piles located in bent 2 have minor to moderate waterline abrasion issues.

Channel: The channel has an NBI rating of a 4, which places it in the condition of poor. The upstream and downstream channel banks have slumping issues. The North channel bank at the site has minor erosion and slumping issues. The South abutment is encroached into the channel, and during high water events the North abutment would be exposed to the channel. Grassing in the channel downstream from the structure is restricting channel flow.

Recommendations:

- Spalls in the channel beams need to be patched. (Not complete)
 - Spall in pile 5 of bent 1 needs to be patched.(Not complete)

Structure Number: 310002906600120 County: STONE **Facility Carried:** SR 29

Inspection Date: 10/27/2022 **Bridge ID:** 14535 Feature Intersected:

FLYNT CREEK

National Bridge Inventory

National Bridge inventory								
	IDENTIFICATION				INSPECTIONS			
(1) STATE CODE	284 - Mississippi				(90) INSPECTION DATE 10/27/2022			
(8) STRUCTURE NUMBER	310002906600120				(91) DESIGNATED INSPECTION FREQUENCY 24			
(5) INV. ROUTE (ON/UNDER)	1 3	1	00029	0	(92) CRITICAL FEATURE INSPECTION	(93) CFI DATE		
(2) HIGHWAY AGENCY 06	(3) COUNTY CODE	131			A. FRACTURE CRITICAL DETAIL N			
(4) PLACE CODE	80160				B. UNDERWATER INSPECTION N			
(6) FEATURES INTERSECTED	FLYNT CREEK				C. OTHER SPECIAL N			
(7) FACILITY CARRIED	SR 29				CONDITION			
(9) LOCATION	1.3 MI E SR 149				(58) DECK 7			
(11) MILEPOINT 1.281 (12) BASE HIGHWAY NETWORK 0			(59) SUPERSTRUCTURE 7 (60) SUBSTRUCTURE 5					
(13A) LRS INVENTORY ROUTE 000000029P (13B) SUBROUTE NUMBER 01			(61) CHANNEL & CHANNEL PROTECTION 4 (62) CILL VERT N					

(16) LATITUDE 30.870323 (17) LONGITUDE -89.121189

(98A) BORDER BRIDGE CODE

PERCENT RESPONSIBILITY (99) BORDER BRIDGE STRUCT

STRUCTURE TYPE AND MATERIAL

(43) STRUCTURE TYPE, MAIN

A) KIND OF MATERIAL/DESIGN: 1 - Concrete B) TYPE OF DESIGN/CONSTR: 22 - Channel Beam

(44) STRUCTURE TYPE, APPROACH SPANS

A) KIND OF MATERIAL/DESIGN:

B) TYPE OF DESIGN/CONSTR:

(45) NUMBER OF SPANS IN MAIN 2 (46) NUMBER OF APPROACH 0 (107) DECK STRUCTURE TYPE 2 (108A) WEARING SURFACE 6 (108B) DECK MEMBRANE (108C) DECK PROTECTION 0

AGE OF SERVICE

(27) YEAR BUILT 1973 (106) YEAR RECONSTRUCTED

(42) TYPE OF SERVICE ON 1 UNDER 5 (28) LANES ON 02 UNDER 00

(29) AVERAGE DAILY TRAFFIC 3000 (19) BYPASS DETOUR LENGTH 54

(30) YEAR OF AVERAGE DAILY TRAFFIC 2020 (109) AVERAGE DAILY TRUCK TRAFFIC 9

GEOMETRIC DATA

(48) LENGTH OF MAX SPAN (ft.) 19 (49) STRUCTURE LENGTH (ft.) 40 (50) CURB/SIDEWALK WIDTHS (ft.) RIGHT 0 (51) BRDG RDWY WIDTH CURB-TO-CURB (ft.) 41 (52) DECK WIDTH, OUT-TO-OUT (ft.) 42 3 (32) APPROACH ROADWAY WIDTH (ft.) 47 9 (33) BRIDGE MEDIAN 0 (34) SKEW (DEG.) 0 (35) STRUCTURE FLARED 0 (10) INV RTE, MIN VERT CLEAR (ft.) 99.99 (47) TOTAL HORIZONTAL CLEARANCE (ft.) (53) VERTICAL CLEARANCE OVER BRIDGE ROADWAY (ft.) 99.99 (54) VERTICAL UNDER CLEARANCE (ft.) 0 Ν (55) LATERAL UNDER CLEARANCE RIGHT (ft.) Ν 0

(56) MIN LATERAL UNDER CLEARANCE (ft.)

PROPOSED IMPROVEMENTS (75A) TYPE OF WORK PROPOSED 31 (75B) WORK DONE BY 1

(76) LENGTH OF STRUCTURE IMPROVEMENT (ft.) 40 (94) BRIDGE IMPROVEMENT COST (\$) 46000 200000 (95) ROADWAY IMPROVEMENT COST (\$) (96) TOTAL PROJECT COST 391000 (97) YEAR OF IMPROVEMENT COST ESTIMATE

(115) YEAR OF FUTURE ADT 2040 (114) FUTURE ADT 3000

(61) CHANNEL & CHANNEL PROTECTION 4 (62) CULVERT N

LOAD RATING AND POSTING

(31) DESIGN LOAD

(63) METHOD USED TO DETERMINE OPERATING RATING 1

(64) OPERATING RATING 57.6

(65) METHOD USED TO DETERMINE INVENTORY RATING 1

(66) INVENTORY RATING 34.5 (70) BRIDGE POSTING

(41) STRUCTURE OPEN/POSTED/CLOSED A

APPRAISAL

(67) STRUCTURAL EVALUATION 5

(68) DECK GEOMETRY

(69) UNDERCLEARANCES, VERTICAL & HORIZONTAL N

(71) WATERWAY ADEQUACY 8

(72) APPROACH ROADWAY ALIGNMENT 8

(36) TRAFFIC SAFETY FEATURE

36A) BRIDGE RAILINGS: 0 36B) TRANSITIONS: n 36C) APPROACH GUARDRAIL: 0 36D) APPROACH GUARDRAIL ENDS: 1 (113) SCOUR CRITICAL BRIDGES

SUFFICIENCY RATING 66.2 STATUS 0

CLASSIFICATION

(112) NBIS BRIDGE LENGTH

(104) HIGHWAY SYSTEM OF THE INVENTORY ROUTE 0

(26) FUNCTIONAL CLASSIFICATION OF INVENTORY ROUTE 07

(100) STRAHNET HIGHWAY DESIGNATION (101) PARALLEL STRUCTURE DESIGNATION N

(102) DIRECTION OF TRAFFIC 2

(103) TEMP STRUCTURE

(105) FEDERAL LANDS HIGHWAYS 0 (110) DESIGNATED NATIONAL NETWORK 0

(20) TOLL

(21) MAINTENANCE RESPONSIBILITY 01

(22) OWNER 01 (37) HISTORICAL 5

NAVIGATION DATA

(38) NAVIGATION CONTROL (111) PIER OR ABUTMENT PROTECTION

(39) NAV VERT CLEARANCE (ft.) 0

(116) MIN NAVIGATION VERT CLEARANCE, VERT LIFT BRIDGE (ft.)

(40) NAV HORIZONTAL CLEARANCE (ft.) 0

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Element Inspection

	Environment	Total Quantity	Units	Condition State 1	Condition State 2	Condition State 3	Condition State 4
16 - Reinforced Concrete Top Flange	Ben.	1558	sq. ft.	1558	0	0	0
510 - Wearing Surfaces		1558	sq. ft.	1558	0	0	0
110 - Reinforced Concrete Open Girder/Beam	I KAN	456	ft.	427	25	4	0
1080 - Delamination/Spall/Patched Area		7		0	3	4	0
1090 - Exposed Rebar		22		0	22	0	0
216 - Timber Abutment	Ben.	104	ft.	0	54	25	25
1140 - Decay/Section Loss		104		0	54	25	25
226 - Prestressed Concrete Pile	Ben.	21	each	13	5	3	0
1080 - Delamination/Spall/Patched Area		1		0	1	0	0
1190 - Abrasion/Wear (PSC/RC)		7		0	4	3	0
234 - Reinforced Concrete Pier Cap	Ben.	129	ft.	129	0	0	0
304 - Open Expansion Joint	Ben.	41	ft.	41	0	0	0
330 - Metal Bridge Railing	Ben.	76	ft.	76	0	0	0
515 - Steel Protective Coating		228	sq. ft.	228	0	0	0
331 - Reinforced Concrete Bridge Railing	Ben.	76	ft.	76	0	0	0

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

ADMINISTRATION

	Structure As	sessment								
Structural/Functional Classification	on: OK	Health Index:	0.00							
Suffiency Rating:	66.2	Replacement Index:	62.5							
Proposed Improvements										
75A Type of Work Proposed: 31	- Replacement -	94 Bridge Improveme	ent Cost: 46000	\$						
75B Work Done By: 1 -	Work to be done by contract	95 Roadway Improve	ement Cost: 200000	\$						
76 Length Of Structure Improvem	nent: 40 Ft.	96 Total Project Cost	96 Total Project Cost: 391000							
Project Notes: 518030.46576025	5465	97 Year Of Improvem	nent Cost Estimate: 20	09						
	Original Cor	struction								
Project Number: UNKNOWN		Plans Available: No	Plans Available: No							
Station: UNKNOWN										
	Site Cond	ditions								
Snooper Required: No		Site Vegetation: Low								
Traffic control required: None										
Utility Attachments:										
□Water	Sewer	Telecom								
☐Gas	Electric	Other								
Overhead Appurtenances:										
☐Sign Truss	Signal	Lighting								
☐Utility Line		Other								

County: **Structure Number: 310002906600120 STONE Facility Carried:** SR 29

14535 Inspection Date: 10/27/2022 Bridge ID: **Feature Intersected:**

FLYNT CREEK

Approach Report

(36B) TRANSITIONS 0 - Does not meet acceptable standards/safety feature is required

NBI Info

(36C) APPROACH GUARDRAIL 0 - Does not meet acceptable standards/safety feature is required

(36D) APPROACH GUARDRAIL ENDS 1 - Meets acceptable standards

(72) APPROACH ROADWAY ALIGNMENT 8 - Equal to present desirable criteria

	Approa	ch
Appr Guardrail-rear Left Position	Good	
Appr Guardrail-rear Right Position	Good	
Appr Guardrail-forward Left Position	Good	
Appr Guardrail-forward Right Position	Good	
Appr Roadway Condition	Good	
Appr Roadway Transitions	Good	The roadway is settling at both approaches. Has been repaired since last inspection. Minor settling at

Northwest approach.

Signage End Of Bridge Markers Good Vertical Clearance Signing NA

Posting Sign - Rear Since has been removed since last inspection.

Posting Sign - Forward **Posting Values Correct** Valid Posting Limits

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

DECK

NBI Info

(58) DECK 7 - Good Condition (some minor problems)

(036A) BRIDGE RAIL 0 - Does not meet acceptable standards/safety feature is required

(108A) WEARING SURFACE 6 - Bituminous

LEFT SHOULDER WIDTH FT.
RIGHT SHOULDER WIDTH FT.

ASBESTOS DRAINS U

DECK AREA 1692 SQ FT.

Full Bridge

<u>Condition</u> <u>Notes</u>

Structure: Good

Wearing Surface: Good Asphalt overlay.

Curbs: NA
Median: NA
Sidewalk: NA

Joints: 0 Joints couldn't be inspected due to the asphalt overlay.

Railing: Good
Drainage: Good
Lighting: NA
Utilities: NA

Overlay Thickness: 2 in

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

SUPERSTRUCTURE

NBI Info

(59) SUPERSTRUCTURE

7 - Good Condition (some minor problems)

NUMBER OF BRIDGE PINS

FRACTURE CRITICAL DETAILS None - No FC Details

Full Bridge

CONDITION

Condition **Notes** Girders: Good Very minor flexure cracks in the channel beams. Spall in channel beam above pile 6 of bent 1. Floor Beams: NA NA Stringers: Steel Risers: NA Bearings: NA Hinge Pins/Hangers: NA

Paint: NA

Collision Damage: NA

Deflection/Vibration: Good

Cap/Girder Debris: Good

Navigation Lighting: NA

Diaphragms/Cross Frames: Good

Spalls with some exposed rebar around the connection bolts at bent 2.

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

SUBSTRUCTURE

NBI Info

(60) SUBSTRUCTURE 5 - Fair Condition (minor section loss)

(111) PIER PROTECTION

Abutments

<u>Condition</u> <u>Notes</u>

Backwall: NA

Bulkhead: Poor Moderate and severe decay in both bulkheads.

Wing Walls: Poor All timber wing walls are settling, and have decay issues. Southwest wing has

been repaired.

Cap: Good

Footings: NA

Piles: Good Spall in pile 5 of bent 1

Embankment: Fair Minor slumping and erosion issues.

Slope Paving: NA

Full Bridge

<u>Condition</u> <u>Notes</u>

Cap: Good

Risers: NA

Columns/Piles: Good Piles located in bent 2 have minor to moderate waterline abrasion.

Footings: NA

Web Walls: NA

Bracing: NA

Pier Protection-Navigation: NA

Pier Protection Lighting: NA

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Hydraulics Report

NBI Info

(61) CHANNEL & CHANNEL PROTECTION 4 - Protect. severely undermined. sev. damage

(113) SCOUR CRITICAL BRIDGES 5 - Scour within limits of footing or piles

(71) WATERWAY ADEQUACY 8 - Bridge Above Approaches

			i iy ai	adilos				
DESIGN MAIN CHANNEL SPAN			CURRENT MAIN CHANNEL SPAN					
BANK CONDITION-UPSTREAM Fair			Mino	Minor bank slumping.				
BANK CONDITION-SITE Poor		Poor	encr the o	Minor bank erosion and slumping. The South abutment encroached into the channel. The North abutment is ex the channel during a high water event. With the decay of timber wing walls, fill material is spilling through and allow roadway settlement.				
BANK CONDITION-DOWNSTREAM Fair			Minor bank slumping. Grassing in the channel is restricting channel flow.					
SCOUR COUNTERMEASUR	ES							
SPURS	BENDW	AY WEIRS	DROP STE		RUCTURES	HARDPOINTS		
JACKS	LONGIT	UDINAL DIKES		GUIDE BAI	NKS	RIPRAP		
GABIONS	CRUTCH BENTS/	H UNDERPINNING	NING CF		RACING	SHEET PILE/COFFERDAM		
DEBRIS DEFLECTORS	VISUAL	SCOUR MONITO	RING	FIXED SC	OUR MONITOR	RING INSTRUMENTATION		
STREAMBED MATERIAL								
COBBLE/BOULDER	GRAVEL	SAN	ID		✓ SILT	SILT-CLAY		
UNKNOWN FOUNDATION				Yes				
SCOUR EVALUATION DONE	Ξ							
USGS GAGING STATION					None			
OBSERVED STREAM VELO	CITY				Low			
STREAMBED AGGRADATION EVIDENT					None			
STREAMBED DEGRADATION EVIDENT					None			
ABUTMENTS ENCROACH INTO CHANNEL					Yes			
INDICATIONS OF SCOUR					No			
EVIDENCE OF ABUTMENT UNDERMINING					No			
EVIDENCE OF PIER UNDERMINING					NA			
INDICATIONS THAT FLOODWATERS OVERTOP BRIDG					No			
NDICATIONS THAT FLOODWATERS OVERTOP APPROACHES					No			

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

SCOUR NOTES No scour

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Pictures



PHOTO 1 Approach

Description Looking South

Pictures



PHOTO 2 Approach

Description Left side looking South

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Pictures



PHOTO 3 Channel

Description Looking downstream

Pictures



PHOTO 4 Superstructure

Description Typical cracks in channel beams

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Pictures



PHOTO 5 Substructure

Description South abutment

Pictures



PHOTO 6 Substructure

Description South abutment

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Pictures



PHOTO 7 St

Superstructure

Description

Typical spalls with exposed rebar

Pictures



РНОТО 8

Superstructure

Description

Minor spall in channel beam above pile 6 bent 1

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Pictures



РНОТО 9 С

Channel

Description

Looking upstream

Pictures



PHOTO 10

Substructure

Description

Typical waterline abrasion on piles bent 2

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Pictures



PHOTO 11 Substructure

Description North abutment

Pictures



PHOTO 12 Substructure

Description Southeast wing wall

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Pictures



PHOTO 13 Channel

Description Looking downstream

Pictures



PHOTO 14 Channel

Description Looking upstream

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Pictures



PHOTO 15 Substructure

Description Spall in pile 5 of bent 1

Pictures



PHOTO 16 Channel

Description Looking downstream

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Pictures



PHOTO 17 Approach

Description Right side looking North

Pictures



PHOTO 18 Approach

Description Looking North

Inspection Date: 10/27/2022 Bridge ID: 14535 Feature Intersected:

FLYNT CREEK

Pictures



PHOTO 19 Approach

Description Settlement at Northwest corner of bridge

Pictures



PHOTO 20 Substructure

Description Southwest wingwall

Structure#: 310002906600120 County: Stone Feature Intersected: FLYNT CREEK
Bridge ID: 14535 Facility: SR 29 Location: 1.3 MI E SR 149



Print Date: 11/2/2022

Structure#: 310002906600120 County: Stone Feature Intersected: FLYNT CREEK
Bridge ID: 14535 Facility: SR 29 Location: 1.3 MI E SR 149



Print Date: 11/2/2022