

CED #8
FY 2022 Bridge Investment Program Grant Application

GRANT PROJECT SCHEDULE

Production Targets	Begin Date	Complete Date
Program Scope		Complete
Sponsor Agreement		Complete
Consultant Selection		Complete
Notice to Proceed		Complete
Prepare NEPA Submit	Started	2/1/2023
Design 30% Field Review	2/2/2015	9/1/2023
NEPA Document	2/23/2017	3/1/2024
RW Submit		4/1/2024
RW Acquisition	9/1/2024	12/1/2024
Design 90% Field Review		1/1/2025
Utility Relocation	12/1/2024	4/1/2025
Ready to Let/Design Complete	4/1/2025	9/1/2025
Construction	9/1/2025	9/1/2027